

AQUAPOINT	
241 DUCHAINE BLVD.	
NEW BEDFORD, MA 02745	
TEL. 508 998-7577 / FAX. 508 998-7177	
PRE-EQUALIZATION TANK FIELD REPORT	
Site:	
Date:	Installation: Tested:
Client:	Service: Commissioned:
Inspector:	Scheduled Maint: Other:
PRE-EQUALIZATION CONTROL PANEL	
1) PUMPS AND CONTROL PANEL	
a) Record dosing pump timer setting from control panel.	
Dosing pump 1 and 2:	minutes on / minutes off
b) Record high float counter in control panel:	
In the Bioclere control panel set dosing timer to a test cycle (i.e. 0.5 min on 0.5 min off:)	
a) Measure amperage of dosing pump 1:	amps
b) Measure amperage of dosing pump 2:	amps
c) Measure amperage of mixing pump (if applicable):	amps
Are the dosing pumps alternating?	Y N
Are the timers operating properly?	Y N
Visually inspect relays for wear and record problems below.	
*If spare components are needed contact Aquapoint	
If an ammeter is not available, set the timers to a test cycle as above and physically check the pumps operation as follows:	
Dosing pumps: check that pump(s) are operating, alternating and the designated rest cycle is occurring.	pump 1: OK? Y / N
	pump 2: OK? Y / N
*If pumps or control components are not operating properly record below and consult AWT Environmental, Inc.	
RESET TIMERS TO ORIGINAL SETTINGS: Note any changes here:	min on / min off
*Do not change timers without consulting Aquapoint	
2) PLUMBING	
a) Are the unions in the Equalization tank leaking?	Y N
If yes then tighten with pipe wrench	

